

City of Commerce City 2K Bond Program Monthly Executive Summary – October 2018



2K Revenue and Expenses



Bond Proceeds

Total Bond Limit: \$166,000,000

First Bond Issuance - 2014: \$78,000,000

Second Bond Issuance - 2016: \$66,000,000

Interest thru 2017: \$803,846

Total Bond Funding: \$144,803,846

Other Funding: \$3,621,057

Expenditures to Date: \$134,427,725

2018 Gross Tax Revenue



Project Budgets, Commitments and Expenditures

Projects	2K Bond Funding	Other Funding	Total Budget	Committed	% Committed	Expended	% Expended
Program Level Budgets	5,069,028		5,069,028		0.00%		0.00%
Bison Ridge Recreation Center							
•Recreation Center	44,823,873	5,667	44,829,540	44,185,450	98.56%	43,410,233	96.83%
•Site & Roadway Infrastructure	19,571,737	1,267,947	20,839,684	19,823,673	95.12%	19,823,673	95.12%
• Eagle Pointe Recreation Center Renovatio	16,911,069	719,804	17,630,873	16,704,040	94.74%	11,865,231	67.30%
Paradice Island Pool at Pioneer Park	8,649,326	518,281	9,167,607	9,167,607	100.00%	9,151,107	99.82%
•3 New Neighborhood Parks							
•Fronterra Neighborhood Park	3,389,060	224,957	3,614,017	3,614,017	100.00%	3,578,527	99.02%
•Turnberry Neighborhood Park	2,258,521	219,179	2,477,700	2,477,700	100.00%	2,477,700	100.00%
•Villages East Neighborhood Park	2,160,730	165,222	2,325,952	2,325,952	100.00%	2,325,952	100.00%
•Tower Road Widening	41,970,502	500,000	42,470,502	41,795,301	98.41%	41,795,301	98.41%
Total	144,803,846	3,621,057	148,424,903	140,093,740	94.39%	134,427,725	90.57%

Project Status

		Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Phase 7
		Pre-Design &		Const. Bid &			
roject Name	Planning	RFP	Design	Award	Construction	Acceptance	Closeout
ison Ridge Rec Center Infrastructure						$\stackrel{\bigstar}{\sim}$	
ison Ridge Recreation Center						$\stackrel{\bigstar}{\sim}$	
agle Pointe Rec Center Renovation							
aradice Island Pool at Pioneer Park						$\stackrel{\bigstar}{\sim}$	
ronterra Neighborhood Park						$\stackrel{\wedge}{\Rightarrow}$	
urnberry Neighborhood Park						\Rightarrow	
illages East Neighborhood Park					,	$\stackrel{\bigstar}{\sim}$	
ower Road Widening					$\stackrel{\bigstar}{\sim}$		

Paradice Island Pool at Pioneer Park

✓ Complete

3 New Neighborhood Parks

Fronterra Park

✓ Complete

Turnberry Park

✓ Complete

Villages East Park

✓ Complete

Tower Road Widening

- Roadway substantially complete
- T-88 drainage work continues

Project Phase Highlights

Bison Ridge Recreation Center & Infrastructure

✓ Complete

Eagle Pointe Recreation Center Renovation

- Opened South Entry and Parking Lot
- Continued therapy pool construction
- Continued restroom and locker room renovations
- Started finishes in new fitness areas
- Framing of new conference rooms



City of Commerce City

2K Bond Program Report Description



Report Number 0101 - Monthly Executive Summary

Issued on the third Monday of the month with status through the end of the previous month (unless otherwise stated)

2K Revenue and Expenses

- Revenue includes the 1% sales and use tax as well as revenue from 2K facilities such as Paradice Island Pool and the new Bison Ridge Recreation Center
- Expenses include bond debt payments, program management, operation and maintenance of 2K facilities and transfers to CIPP projects
- The numbers represented are 2014, 2015, 2016 and 2017 (unaudited) actuals. Numbers for 2018 are forecasts.

Year to Date Gross Tax Revenue

• Tax revenue reporting can lag between 2 to 3 months. The status date for revenue is as noted.

Bond Proceeds

- Total Bond Limit total amount of debt authorized through the 2K bond measure
- Current 2K Budget budget established to deliver the first five 2K projects
- First Bond Issuance first sale of bonds in 2014 to fund the program
- Second Bond Issuance second sale of bonds in 2016 to fund the program
- Interest thru 2017 interest earned on investment of bond proceeds through 2017
- Total Bond Funding total funding available from 2014 and 2016 bond sales and interest earnings
- Other Funding Other funding sources applied to 2K projects, this has primarily been in the form of grants
- Expenditure to date Project expenditures against the bond funding. Expenditures are as current as possible through the reporting period, however some expenditures may lag due to invoice cycles

Project Status

Matrix of projects and phases for the Capital Infrastructure Projects Program. Gives a quick indicator of what
phase a project is in by the color of the box. Gray is a completed phase, blue is a phase in progress, green is a
phase started in the current reporting period. Yellow stars indicate a project is open and available for public use

Budgets, Commitments and Expenditures

- 2K Budget Program and Project budgets were re-baselined as of September 2017 to reflect final costs for completed projects and other approved budget changes, project budgets may continue to be updated through the formal change management process
- Other Funds Amount of any other funding associated with a project such as grants or reimbursements from other organizations for work done on their behalf in association with a project
- Total Budget Total of 2K budget plus any other funding for the project
- Committed The sum of outstanding contracts, purchase orders and actual costs incurred on the project
- % Committed Committed dollar amount divided by total budget
- Expended Actual costs incurred on the project
- % Expended Expended dollar amount divided by total budget

Project Phase Highlights

A brief list of recently completed activities and upcoming events for each active project